

**Draft Application for New License**  
**Major Project – Existing Dam**

**Exhibit C**  
**Construction History and**  
**Proposed Construction Schedule**

**Security Level: Public**

Yuba River Development Project  
FERC Project No. 2246



Prepared by:  
Yuba County Water Agency  
1220 F Street  
Marysville, CA 95901  
[www.ycwa.com](http://www.ycwa.com)

Draft – December 2013

©2013, Yuba County Water Agency. All Rights Reserved



**Table of Contents**

<b>Section No.</b>	<b>Description</b>	<b>Page No.</b>
1.0	Introduction.....	C-1
2.0	Construction History of Existing Structures and Facilities.....	C-2
3.0	Construction Schedule for Proposed New Facilities.....	C-2
3.1	Generation Developments.....	C-2
3.1.1	New Colgate Powerhouse Tailwater Depression System .....	C-2
3.2	Non-Generating Facilities .....	C-4
3.2.1	New Bullards Bar Dam Flood Control Outlet .....	C-4
3.2.2	Other Non-Generating Facilities .....	C-9
4.0	References Cited .....	C-9

**List of Figures**

<b>Figure No.</b>	<b>Description</b>	<b>Page No.</b>
3.2-1.	New Bullards Bar proposed flood control outlet construction area.....	C-8

**List of Tables**

<b>Table No.</b>	<b>Description</b>	<b>Page No.</b>
None.		

**List of Attachments**

None.

Page Left Blank

**EXHIBIT C**

# **Construction History and Proposed Construction Schedule**

---

## **1.0 Introduction**

The Yuba County Water Agency (YCWA or Licensee) has prepared this Exhibit C, Report on Construction History and Proposed Construction Schedule, as part of its Application for a New License Major Project – Existing Dam (Application) from the Federal Energy Regulatory Commission (FERC) for the Yuba River Development Project (Project), FERC Project Number 2246. This exhibit is prepared in conformance with Title 18 of the Code of Federal Regulations (C.F.R.), Subchapter B (Regulations under the Federal Power Act), Part 5 (Integrated Licensing Process). In particular, this report conforms to the regulations in 18 C.F.R. Section (§) 5.18(a)(5)(iii), which require in part that the application include an Exhibit C in conformance with 18 C.F.R. § 4.51(d). As a reference, 18 C.F.R. § 4.51(d) states:

---

Exhibit C is a construction history and proposed construction schedule for the project. The construction history and schedules must contain:

- (1) If the application is for an initial license, a tabulated chronology of construction for the existing projects structures and facilities described under paragraph (b) of this section (Exhibit A), specifying for each structure or facility, to the extent possible, the actual or approximate dates (approximate dates must be identified as such) of:
    - (i) Commencement and completion of construction or installation;
    - (ii) Commencement of commercial operation, and
    - (iii) Any additions or modifications other than routine maintenance; and
  - (2) If any new development is proposed, a proposed schedule describing the necessary work and specifying the intervals following issuance of a license when the work would be commenced and completed.
- 

Besides this introductory material, this exhibit includes three sections. Section 2.0 provides a history of Project construction. Section 3.0 describes YCWA's proposed construction schedule for proposed improvements to the Project under the new license. Section 4.0 provides a list of references consulted to develop this exhibit.

See Exhibit A for a description of Project facilities and features, Exhibit B for a description of Project operations, Exhibit D for costs and financing information, and Exhibit E for a discussion of potential environmental effects and YCWA's proposed resource management measures. Project design drawings and maps are included in Exhibits F and G, respectively. Exhibit H contains a detailed description of the need for the electricity provided by the Project, the availability of electrical energy alternatives, and other miscellaneous information.

## **2.0 Construction History of Existing Structures and Facilities**

YCWA applies to FERC for a new license, not an initial license, for the Project. Therefore, the requirement of 18 C.F.R. § 4.41(d)(1) regarding a tabulated chronology of construction of existing structures and facilities does not apply. However, Section 15.0, *History of the Project*, in Exhibit H provides a description of the construction history of the major structures and facilities that comprise the existing Project.

## **3.0 Construction Schedule for Proposed New Facilities**

### **3.1 Generation Developments**

#### **3.1.1 New Colgate Powerhouse Tailwater Depression System**

YCWA proposes to add to the Project a new tailwater depression system (TDS) at New Colgate Powerhouse, as described in Section 5.1.2.2 of Exhibit A. The addition of the TDS would increase generation at the powerhouse. YCWA's conceptual level planning for construction of the new TDS is described below.

##### **3.1.1.1 Provisions for TDS during Project Initial Construction**

Because of rising costs during the original construction of the Yuba River Development Project in the early 1960s, some features of the Project were not completed. The TDS feature of the New Colgate Powerhouse was among those not completed even though installation of a TDS had been contemplated during the design of the powerhouse. Because of this, certain provisions were made for future installation of the TDS during initial construction. These provisions are described below:

- Each turbine unit has a 30-inch steel pipe vent from the turbine pedestal to the exterior of the plant's south wall. The vent pipes, which terminate below the plant deck, will be incorporated in the compressed air piping system and used to pressurize the runner pits.
- An air distribution manifold is embedded in each turbine pedestal, above the cupola of the runner pit's steel liner. From the manifold, four pipes convey vent air (and future compressed air) to open nozzles placed around the bearing housing, and discharge air above the runner.
- A shaft seal (also referred to as "rotary seal" or "running seal" in the project documents) was planned to prevent leakage of compressed air along the turbine shaft. The shaft seal was never procured or installed. However, a one-inch service water line to provide 20 gallon per minute of cooling water to the future shaft seal was embedded in the turbine pedestal.
- Each runner pit was constructed to include two 2-inch pipes, one near the bottom of the pit and the other above the runner. One end of each pipe is exposed to the inside pit

ambient, the other end of each pipe is outside the turbine pedestal and has a blind flange. The original purpose of these pipes was for future installation of sight level gauges with magnetic switches that would initiate automatic air compressor operation.

- In the plant Tools and Storage Room, a 24-inch tailwater floatwell and gage were installed to measure and record tailwater levels.
- At the outlet of the tailrace conduit, a curtain wall was constructed to improve the recovery of air during compressed air operation.
- Hatch covers for hatches in the runner pit and tailrace were designed to resist the air pressure, and rubber seals were provided to seal the openings.
- A section of the deck was cantilevered beyond the plant wall at the plant deck and above the south wall. This cantilevered section was envisioned to be the area where the compressors would be installed.
- As described earlier, each unit penstock was furnished with a 12-inch blind-flanged nozzle, located upstream of the turbine shutoff valve. These nozzles were envisioned to be the source of water power to drive the air compressors. In addition, 16-inch-diameter wall and floor sleeves were placed to allow installation of the water line from the nozzle of Unit No. 2 to the plant deck.

### **3.1.1.2 TDS Construction**

The anticipated total duration of the construction is 5 months. It is anticipated that the work will not require a separate outage, but can be accomplished during planned outages. Key activities would include the following:

- Site preparation at powerhouse yard and deck, including construction of equipment foundations and relocation of the New Colgate Powerhouse pedestrian bypass.
- Installation of blowers, pipe supports, roofing, air piping and valves.
- Installation of power supply, including the tap of the 13.8-kilovolt isolated phase bus, transformer, switchgear and cables to the blowers.
- Procurement and installation of turbine shaft seals.
- Curtain wall modifications.
- Installation of bulkhead shaft seal.
- Installation of instrumentation and controls.
- System testing and startup including construction and removal of temporary test barrier.

The construction labor force is estimated to average about 12 persons over the total construction period. Equipment will be transported to the powerhouse via Highway 20, Marysville Road, and Lake Francis Road, all of which are paved and suitable for the anticipated loads. It is anticipated that not more than 30 trailer (“low boy”) truck roundtrips will be required to bring the blower

skids, transformer, other electrical gear, pipe, structural steel and other heavy materials and equipment. About 15 to 20 truckloads of ready-mixed concrete may be needed for equipment pads, foundations and curbs. No changes in road conditions are anticipated as a result of the work.

At the site, typical heavy construction equipment will include an excavator (backhoe), an air compressor, one or two trucks, two truck-mounted cranes, pickup trucks, a construction office trailer and miscellaneous equipment. Smaller equipment will include hoists and platforms, concrete placing and drilling equipment, a welding machine, pipe fitting equipment, and other miscellaneous equipment customary to the electrical, mechanical and structural crafts.

No borrow areas are anticipated to be required because the work does not entail significant earthwork. It is expected that the available space within the fenced plant area will be sufficient for laydown and staging of materials and equipment. All work will be confined to the powerhouse, yard and immediate vicinity. No undisturbed areas are anticipated to be disturbed as a result of the work.

## **3.2 Non-Generating Facilities**

### **3.2.1 New Bullards Bar Dam Flood Control Outlet**

YCWA proposes to add to the Project a new flood control outlet at New Bullards Bar Dam, as described in Section 5.1.2.1 of Exhibit A. The addition of the flood control outlet would not result in added generation to the Project. YCWA's conceptual level planning for construction of the new flood control outlet is described below.

#### **3.2.1.1 General**

Outlet construction would require excavation in the upper left abutment area of the dam site. To serve tunnel construction, a construction access road would be built from the left abutment area down to the outlet area. Tunnel construction would likely start from the downstream portal and would continue toward the upstream portal using conventional, staged, and drill-and-blast excavation methods. Temporary tunnel support would be installed during excavation as needed.

It is anticipated that excavation for the intake structure would be performed concurrently with access road construction and/or tunnel excavation. A natural cofferdam (i.e., *in-situ* soil and rock) would be left in place in the inlet approach channel to protect the construction work and prevent uncontrolled release of reservoir water through the excavation area and tunnel. The natural cofferdam would likely need stabilization and buttressing measures to ensure the site is adequately protected from the reservoir.

After the concrete intake structure is completed, the over-excavated areas would be backfilled with structural fill, and riprap would be placed on the slopes that may be exposed to wave erosion.



The natural cofferdam would be left in place until the tunnel and intake structure are completed and the gates installed. Removal of the cofferdam and construction of the approach channel and inlet training walls would be performed during a low reservoir period (late summer/fall).

Work on all components of the Project including the approach channel, intake structure, tunnel, and outlet structure, would be completed with only temporary disruptions of normal traffic patterns along Marysville Road due to movement of heavy construction equipment (e.g., excavators, haul trucks, concrete trucks and cranes). Some short duration (i.e., five- to 15-minute) road closures may be required when setting up or unloading large equipment.

### **3.2.1.2 Construction Laydown Areas**

Laydown/staging areas are temporary facilities utilized during construction activities. Temporary construction facilities would likely include construction offices, worker and equipment parking, equipment maintenance yard, warehouse, fuel tank and fueling pad, aggregate processing plant, concrete batch plant including portable plant, bulk material silos (cement, fly ash), admixtures and aggregate piles, and temporary storage of other construction materials.

Potential laydown areas include: 1) east of visitor parking area adjacent to spillway on YCWA land (~4 acres on YCWA land); 2) flat area on north side of Marysville Road west of quarry on National Forest System (NFS) land (~15 acres on NFS land); 3) flat area on south side of Marysville Road south of quarry on private land (~20 acres on private land); 4) southeast of dam along dirt forest road on YCWA land (~16 acres on YCWA land); 5) alongside Marysville Road, east of quarry (~6 acres on YCWA and private land); 6) east side of Marysville Road, east of quarry (1.5 acres on YCWA and private land); and 7) west side of parking area on right abutment (~2 acres on YCWA land).

### **3.2.1.3 Construction Disposal Areas**

Disposal areas will be required for the permanent placement of excess excavated materials obtained during construction activities. Material placed in the disposal areas would consist of soil and rock from required excavation, including tunnel muck. Woody debris may also be placed in disposal areas. Material not suited for onsite disposal (e.g., petroleum products, trash and waste) would be hauled to an approved offsite disposal facility.

The estimated total quantity of excavated material, including an appropriate bulking factor, is approximately 300,000 cubic yards. The materials obtained from required excavations would primarily consist of soil and metavolcanic rock. Materials from excavation may, in part, be suitable for utilization as backfill, road and yard surfacing, concrete aggregate and riprap. Some sorting, stockpiling and processing of excavated materials will be required to make them suitable for various intended uses. Excess materials, as well as materials that are unsuitable for reuse in construction, will be placed in the disposal areas.

Potential disposal areas include: 1) east of visitor parking area adjacent to spillway on YCWA land (~4 acres with a capacity of ~80,000 cubic yards); 2) old quarry on NFS land and private land (~8 acres and 100,000 cubic yards); 3) flat area on north side of Marysville Road, west of quarry on NFS land (~15 acres and 100,000 cubic yards); 4) flat area on south side of Marysville Road, south of quarry on private land (~20 acres and 100,000 cubic yards); and 5) southeast of dam along dirt forest road on YCWA land (~16 acres and 100,000 cubic yards).

### **3.2.1.4 Construction Traffic Considerations**

The construction labor force is estimated to average about 30 to 40 persons over an assumed 3-year construction period. Peak manpower could be close to double this number depending on the contractor's schedule. Personnel and equipment would reach the site via Highway 20 or 49 and Marysville Road, which are paved and suitable for the anticipated loads.

### **3.2.1.5 Schedule**

A possible construction sequence, involving an approximately 5-year construction period is summarized below. The primary long-lead item is the fabricated steel roller gates together with the hydraulic cylinder operators and hydraulic power units. Schedule highlights are as follows:

- At this time, it is anticipated that environmental compliance and permitting will take a total of 3 years, and the design will take 2 years. So, the total time for these two activities totals 5 years.
- Mobilization would include the setup of construction offices, an aggregate crushing plant and a concrete batch plant; the development of disposal and laydown areas; and the construction of the access road to the outlet. It is anticipated that these activities may take about 3 months.
- The schedule assumes that YCWA would bid the roller gate package separately from the construction package to expedite the gate procurement. However, the construction contractor could be assigned the procurement contract upon award of the construction contract. The gate procurement cycle, from prime contract award to gate delivery at the site is expected to take 14 months.
- Tunnel excavation would begin after completion of the access road, working from the downstream portal towards the inlet. Rock from tunnel excavation would be hauled to the disposal area, or to a stockpile in a laydown area for later use as concrete aggregate. It is expected that tunnel excavation may take about 4 months.
- Intake structure excavation would be conducted concurrently with construction of the access road and tunnel excavation. The intake excavation is expected to take about 2 to 3 months.
- After tunnel excavation, the reinforced-concrete tunnel lining would be constructed working from the inlet area towards the downstream portal. Once the upstream portion of the tunnel is lined, construction of the intake structure could begin and could be

constructed concurrently with the rest of the tunnel lining. It is anticipated that the tunnel lining and construction of the transition/intake structure would take about 4 to 5 months and 5 to 6 months, respectively.

- The reinforced-concrete outlet channel and flip bucket structure would be constructed after the tunnel lining is completed. This activity is anticipated to take about 3 to 4 months.
- The roller gates would be installed after completion of the intake structure construction. Gate installation is anticipated to take about 2 to 3 months to complete.
- Excavation of the approach channel would be performed once the intake structure is in an advanced stage of completion and the reservoir level is sufficiently low. After the approach channel is excavated, the reinforced concrete training walls and slope protection would be constructed. These activities would take about 4 months to complete.

The above summary schedule assumes that the financing plan for the project is in place before award of the construction contract. Also, seasonal schedule constraints that may be imposed by environmental mitigation requirements are not reflected in the summary above.

Figure 3.2-1 is a conceptual-level map of the construction area, as anticipated at this time.




Figure 3.2-1. New Bullards Bar proposed flood control outlet construction area.

### **3.2.2 Other Non-Generating Facilities**

In conformance with 18 C.F.R. § 5.18(b)(5)(ii)(C) and (6), Appendix E4 of Exhibit E, Environmental Report, of this Application for New License includes a description of structures and facilities necessary for implementation of YCWA's proposed resource management measures including: 1) functional design drawings; 2) a description of operation and maintenance procedures; 3) construction methods; 4) construction schedule; and 5) a map depicting the location of any such structures or facilities.

### **4.0 References Cited**

None.

Page Left Blank